

## Off Road P.D.I Check List

- Inspect for shipping damage.
- Install and tighten handle bars.
- Mount front wheel assembly. Make sure to install a spacer washer on each side of the wheel on the inside of the fork legs NOT the outside.
- Install front fender and number plate.
- Tighten front axle to 27 ft lbs.
- Install shifter.
- Install rear shock bolt.
- Install foot pegs.
- Install rear brake pedal.
- Fill battery and place on charger. Install once fully charged.
- Add fuel and install gas cap and vent. \*Note, make sure the vent holes in the cap and the inside rubber are completely through.

### Pre Start up Inspection:

- Check front axle 27 ft lbs.
- Check rear axle 27 ft lbs.
- Inspect chain free play 15-20 mm.
- Rear brake operation.
- Front brake operation.
- Throttle operation and free play.
- Check all fasteners for tightness.
- Check engine oil.
- Check fuel.
- Front tire air pressure 15 PSI.
- Rear tire air pressure 15 PSI.
- Start Bike.
- Check kill switch operation.
- Restart and warm up engine.
- Adjust idle and pilot air screw if necessary.
- Recheck throttle operation for smoothness and all other controls for operation and tightness.

### Road Test:

- Check that the bike shifts through all gears.
- Check brake operation.
- Check steering.
- Check that the engine sounds proper.
- Check that there are no odd noises coming from the bike.
- Make any final adjustments.

Notes: \_\_\_\_\_

Sign Off: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_